

Contract 10/04/2020

Client details

Government of Jersey
PO BOX 353
19-21 Broad Street
St Helier, Jersey
United Kingdom

Client no: 130114
T: 01534 445502

Contact

██████████
T: +44 (0)1534 ██████████
E: ██████████

Project details

Contract no: ██████████
Neptunus ID: ██████████
Drawing no: ██████████
██████████

Site address:

Jersey

Start build: 11-04-2020
Handover: 18-04-2020

████████████████████
████████████████

Neptunus Ltd details

Neptunus Ltd
Cob Drive
Swan Valley
Northampton
NN4 9BB
United Kingdom

T: +44 (0)1604 ██████████
E: sales@neptunus.co.uk
I: neptunus.co.uk

Contact

██████████
T: +44 (0)1604 ██████████
E: ██████████

1 **PackingWood**

1 **Evolution II 40x130x6m with floor**

- aluminum spaceframe roof construction
- double skinned, air filled white pvc roof, 60% translucent or opaque, provided with compressors. The client is responsible for supplying a constant power supply (220V) for these roof pumps from installation until removal.
- insulated 60mm white side walls, fitted horizontally
- Neptunus aluminum gutter system with integrated downpipes in the legs
- raised cassette flooring system with a standard weight loading of 350kg per square metre. Increased loading up to a maximum of 500kg/m2 available on request.
- [more information about the Evolution](#)

4 Exchange 6m Evo bracebar(windverband) out -> cable(kabels)in

-16 Hijs-kolom Evo-II+III 6m 6.22m (Oranje H)

16 Tussen-kolom Evo-II+III 6m 6.22m (Oranje)

4 EVO white: pushbar glass door against leg

12 Pushbar glass door 2m wide in middle of bay

11 Aluminium ramp 2.6m wide x 2.46m long

10 EVO white: Glass panel 5m x 1.1m [] []

5 Aluminium ramp 2.6m wide x 1.46m long

1 **Additional_Articles**

16 Panwall paneel evol+II 4.75X1.10M + gat ro/streep Ø815mm

12 Panwall paneel evol+II 4.75X0.20M wit/wit + gat

1 **Additional_Articles**

72 Buisaansluiting Rond met M20 MOER Evo-V Paars

72 Zeskantbout M20x160 DIN 931 Elvz 8.8

144 Opvulplaat 8mm tbv. bovenspannt met gat voor M20 Evo-V Paars

1 **Additional_Articles**

12 Paneel Evo + rooster ventilatie 5x1.10 +open/dicht EVENT

12 Stang + hendel tbv. ventilatiepaneel evo handbediend

1 **Additional_Articles**

1 Aluminium ramp 2.6m wide x 1.46m long

6 Aluminium ramp 2.6m wide x 2.46m long

Monthly hire charge for October (based on extended hire period) structure, doors and windows due on 09.08.20 - [REDACTED]

Monthly hire charge for November (based on extended hire period) structure, doors and windows due on 09.08.20 - [REDACTED]

Monthly hire charge for December (based on extended hire period) structure, doors and windows due on 09.08.20 - [REDACTED]

Monthly hire charge for January 2021(based on extended hire period) structure, doors and windows due on 09.08.20 - [REDACTED]

Monthly hire charge for February 2021 (based on extended hire period) structure, doors and windows due on 09.08.20 - [REDACTED]

Extended hire period beyond 10th October

Monthly hire charge for March 2021(based on extended hire period) structure, doors and windows due on 09.08.20 - [REDACTED]

[REDACTED]

[REDACTED]

[REDACTED]

To be installed as per our drawing no [REDACTED]

Insurance by Neptunus as detailed below

Total contract value to deliver, construct and subsequently remove the equipment: [REDACTED]

Terms of payment

Advance payment, transport, install and first months hire - [REDACTED]

Hire cost for doors and windows based on 16 doors and 10 windows - [REDACTED]

Hire cost for flooring bearing build, management fee, increase in transport, flights and custom papers - [REDACTED]

Insurance for initial hire period - [REDACTED]

Insurance for extended hire period due 11.09.20 - [REDACTED]

Monthly hire charge due on 09.05.20 - [REDACTED]

Monthly hire cost for doors and windows based on 16 doors and 10 windows due on 09.05.20 [REDACTED]

Monthly hire charge due on 09.06.20 - [REDACTED]

Monthly hire cost for doors and windows based on 16 doors and 10 windows due on 09.06.20 [REDACTED]

Monthly hire charge due on 09.07.20 - [REDACTED]

Monthly hire cost for doors and windows based on 16 doors and 10 windows due on 09.07.20 [REDACTED]

Monthly hire charge for August (based on extended hire period) structure, doors and windows due on 09.08.20 - [REDACTED]

Monthly hire charge for September (based on extended hire period) structure, doors and windows due on 09.08.20 - [REDACTED]

Dismantling and transport due two weeks prior to dismantle - [REDACTED]

Floor bearing clear and increase in transport costs due two weeks prior to dismantle - [REDACTED]

This contract is made on the tenth of April twenty twenty between the Client and Neptunus Ltd and incorporates the Terms and Conditions attached to this Contract namely: Neptunus Limited – Terms and Conditions of Hire.

- All prices in this Contract are in sterling.
- Clause 5.2 of our Terms of Hire does not apply 'All Risks' insurance cover will be provided for Neptunus Ltd equipment.
An excess charge of [REDACTED] per claim will apply to the insurance cover detailed above.
- Any requirement for cable access boards or wall panels with holes for services/cablings must be made known to Neptunus Ltd at least six weeks before construction is due to commence. Damage to floor and wall panels will be charged for.
- Damage or any additional items added to the contract will be charged for and payment will be due within 14 days from date of invoice.
- Powered access plant moved across our standard cassette floor must not exceed 2100kg in weight. The Client must inform any contractors working inside Neptunus' structures of this restriction.
- [REDACTED]
- [REDACTED]
- The Client is responsible for removal of snow from the roof of the structure and for providing a full snow management plan due to the structure not having a snow loading
- The Client must make space available on site for the storage of packaging materials.
- All structures should be clean and clear of litter prior to dismantle.
- Any amendments to this contract are subject to availability. Alterations cannot be made within two weeks of the commence build on site date.
- CDM 2015 makes the Client/Hirer accountable for the way their decisions and approach impact on the health, safety and welfare on the project. The arrangements should be project specific and proportionate to the size of the programme and the risks involved. Including the appointment of other duty holders in good time, taking appropriate measures to fully assess the competency of people/organisations appointed; particularly for the vital roles of Principal Designer and Principal Contractor.
We recommend that an appropriately qualified party be consulted for full guidance on Client/Hirer

NEPTUNUS LTD

Cob Drive, Swan Valley
Northampton NN4 9BB
T +44 (0)1604 593820
sales@neptunus.co.uk

responsibilities. A full explanation of Client/Hirer duties, along with those of the other main duty holders, can be found on the HSE website.

- This contract is subject to our General Conditions of hire. The applicable law is Jersey law

As agreed and signed in duplicate:

Please return a signed copy of this Contract to secure the stock booking.

Government of Jersey
Andrew Scate

Signature:


Date: 08.09.2020



Neptunus Ltd

Signature:

Date:



09.09.20

